


Tonawanda Community Working Group

Superfund and Brownfield Progress Update

June 30, 2021



Brownfield Site

Riverview Innovation & Technology Campus, #C915353



		Status	Progress
nterim Site Management Plan (ISMP)	3/6/2020	DEC Approved	Continuous
ight Oil Area Secondary Containment nvestigation Work Plan	3/6/2020	DEC Approved	Complete
Remedial Investigation Work Plan	3/12/2020	DEC Approved	Complete (field)
Stormwater Pollution Prevention Plan	3/12/2020	DEC Approved	Continuous
Storm Sewer IRM Work Plan	4/12/2020	DEC Approved	Complete
Aixing Pad IRM Work Plan	5/5/2020	DEC Approved	Complete
PCC Excavation Work Plan	5/11/2020	DEC Approved	Complete
SMP - Work Scope 2	5/11/2020	DEC Approved	Ongoing
Container Management IRM Work Plan	6/17/2020	DEC Approved	Pending Final Disposal
SMP - Work Scope 3	7/6/2020	DEC Approved	Ongoing
Storm Sewer IRM Phase 1 Report	8/5/2020	DEC Approved	Complete
Abandoned Pipeline IRM Work Plan	8/19/2020	DEC Approved	Complete
PCC Grading Concept Plan	9/10/2020	DEC Approved	Complete
South Road Reconstruction Plan	11/17/2020	DEC Approved	Complete
Surface Water Phase 3 Work Plan	12/22/2020	DEC Approved	Complete


Work Plan/Report	Submitted	Status	Progress
AST Management Work Plan	12/23/2020	DEC Approved	Ongoing
Abandoned Pipeline IRM Report	1/20/2021	DEC to Review	N/A
Building Demolition Work Plan	1/26/2021	DEC Approved	Ongoing
PBS/CBS Tank Work Plan	2/15/2021	DEC Approved	Pending
Access to Coal Breaker Building	2/15/2021	DEC Approved	Complete
Secondary Containment Investigation Work Plan	3/10/2021	DEC Approved	Ongoing
Box Culvert Lining Work Plan	4/2/2021	DEC Approved	Complete
Supplemental Remedial Investigation	5/28/2021	DEC Approved	Ongoing
Mixing Pad Cleaning Completion Report	6/21/2021	Under Review	N/A
Byproducts Pipe Sealing Work Plan	6/30/2021	Under Review	N/A
Concrete Settling Pond Cleaning	6/30/2021	Under Review	N/A
			NEW YORK STATE OF OPPORTUNITY Devolution Conservatio




Supplemental Remedial Investigation

- RITC/Inventum presented DEC with data gaps evident from initial investigation results.
- Supplemental work will include:
 - Three additional bedrock wells
 - Eleven additional overburden wells
 - Four additional test trenches
 - Site wide groundwater sampling/gaging event.
- Revised schedule for RI Report is October 2021
- DEC can still require more investigation if additional data gaps are identified when DEC reviews full report.







Superfund Site

Tonawanda Coke, #915055



Investigation Status

Site 108:

- Access agreement is in place for remaining work
- Wetlands permit from USACE needed after access agreement.
- Working on schedule to complete remaining scope.

Site 109:

- All field work completed.
- A second round of groundwater sampling is to coincide with Site 108/110 work.

Site 110:


- Continuation of RIWP began on June 23, 2021
- Includes additional monitoring well and test pit locations




Outfall Pond Site Characterization



	13
PLATE SKIMMER # 1 (SEE DWG # T-R-28) -	1.83
	1.85
	D a
RETENTION POND #1	
(EXISTING) CAPACITY 262000 GAL	-
1.1. 1. 1. La	J.
ALL TON	
273.3	
1 <u>24"s</u>	EWER_
574.00	
	epartment of
	epartment of nvironmental onservation





Thank You

NYSDEC Project Manager:

Benjamin McPherson 270 Michigan Avenue Buffalo, NY 14203 (716) 851-7220 benjamin.mcpherson@dec.ny.gov

NYSDOH Project Manager:

Angela Martin Bureau of Environmental Exposure Investigation Corning Tower, Room 1787 Albany, NY 12237 (518) 473-4671 beei@health.ny.gov

<u>USEPA</u>:

Michael Basile Basile.Michael@epa.gov

